



PROGRESS REPORT

Town of Thompson's Station – Critz Lane Improvements

Date: October 31, 2022

Project Progress – As of 10/31/2022, Day 323 / 500

- a. Time: 64.6 Money: 45.8% - Estimate #8 through 9/30/2022
- b. Project Start Date: December 13, 2021
- c. Project Completion Date: April 28, 2023

1) Work to Date – Rogers Group

- All existing asphalt, curb, sidewalk, and storm pipe near the roundabout has been removed
- Grading and excavating near the roundabout is in progress
- All storm pipe is installed
- Clearing and grubbing work is complete
- Stone is placed from Lioncrest to near Paddock Park

2) Look Ahead – Rogers Group

- Final grading
- Place stone on remainder of project after grading
- Concrete flatwork after stone is placed