

## **PROGRESS REPORT**

Town of Thompson's Station – Critz Lane Improvements

Date: January 3, 2023

### **Project Progress – As of 1/3/2023, Day 386 / 500**

- a. Time: 77.2                      Money: 57.11% - Estimate #9 through 1/3/2023
- b. Project Start Date: December 13, 2021
- c. Project Completion Date: April 28, 2023

#### **1) Work to Date – Rogers Group**

- Grading and excavating near the roundabout is in progress
- Splitter islands and curb and gutter poured where subgrade has been approved and stone placed
- Stone is placed from Lioncrest to Paddock Park, partially along Clayton Arnold and on Critz to just west of the proposed roundabout

#### **2) Look Ahead – Rogers Group**

- Final grading
- Place stone on remainder of project after grading
- Concrete flatwork for sidewalks and curb ramps
- Paving (pending weather limitations)