



PRELIMINARY STORMWATER POLLUTION PREVENTION PLAN

For
1 Croton Point

Croton Point Ave.
Croton-On-Hudson, New York

July 11, 2024



Applicant Information:

WBP Development, LLC
480 Bedford Road
Chappaqua, NY 10514

Note: This report in conjunction with the project plans make up the complete Stormwater Pollution Prevention Plan.

Prepared by:
Insite Engineering, Surveying & Landscape Architecture, P.C.
3 Garrett Place
Carmel, New York 10512

CONTENTS

	PAGE
1.0 INTRODUCTION	1
1.1 Project Description	1
1.2 Existing Site Conditions	1
1.3 Proposed Site Conditions.....	1
2.0 STORMWATER MANAGEMENT	2
2.1 NYSDEC Runoff Reduction Volume, RR_v	3
2.2 NYSDEC Water Quality Volume, WQ_v	3
2.3 NYSDEC Stream Channel Protection Volume, CP_v	4
2.4 NYSDEC Overbank Flood Control, Q_p , and Extreme Flood Control, Q_f	5
3.0 STORMWATER CONVEYANCE SYSTEM	5
4.0 EROSION AND SEDIMENT CONTROL	5
4.1 Temporary Erosion and Sediment Control Facilities.....	5
4.2 Permanent Erosion and Sediment Control Facilities	6
5.0 IMPLEMENTATION, MAINTENANCE & GENERAL HOUSEKEEPING	6
5.1 Construction Phase	6
5.2 Long Term Maintenance Plan	8

APPENDICES

Appendix A	NYSDEC Water Quality Volume (WQ_v) Calculation Worksheets
Appendix B	Pre-Development Computer Data
Appendix C	Post-Development Computer Data
Appendix D	Project and Owner Information
Appendix E	NYSDEC SPDES General Permit for Construction Activities Construction Site Log Book
Appendix F	Hydrodynamic Separator Sizing and Maintenance Information

FIGURES

Figure 1:	Location Map
Figure 2:	Pre-Development Drainage Map
Figure 3:	Post-Development Drainage Map

1.0 INTRODUCTION

1.1 Project Description

The project consists of a proposed 100-unit, for sale affordable condominium development consisting of 46 one-bedroom and 54 two-bedroom homes in a to be constructed 5-story building with requisite parking and amenities (the “Development”) to be located on lands fronting on Croton Point Avenue consisting of (i) Tax Map Parcels 79.17-1-5 & 3 owned by the Village (“Lot A”); and (ii) Tax Map Parcel 79.17-1-3 owned by Croton Point Realty Inc (the “CPR Parcel”). Lot A is currently in use as a Village commuter parking lot. The CPR Parcel is improved with an office building which is proposed to be demolished for the Development.

The proposed brick and metal panel building will be served by 100 parking spaces to be located in a below grade parking level and two outdoor parking areas, including five (5) Level 2 EV charging stations. Amenities within the building will include a community room, a fitness center, a co-working lounge, a bike storage room and a roof-top deck providing expansive scenic views overlooking Croton Point Bay and the Hudson River.

Sustainable building design features will likely include full electrification, solar readiness, high efficiency HVAC equipment (cold climate air source heat pumps) and appliances (Energy Star Multifamily New Construction Program) and low-flow water fixtures.

In total the property consist of 1.8 ± acres and is located in the LI (Light Industrial with a Transoriented Development Overlay) zoning district, the Village of Corton-on-Hudson Water District and the Ossining Sanitary Sewer District.

1.2 Existing Site Conditions

The subject project is located on Croton Point Avenue across from Veterans Plaza in the Village of Croton-On-Hudson. As previously stated, the site currently exists as a commercial development with several buildings, parking areas, walkways, and other appurtenances. The stormwater runoff from the existing property generally drains from a high point in the center of the property north and south towards the existing drain inlets and their collection system, which discharge to the west and east respectively. The northern drain inlet flows west onto MTA property and the southern drain inlet flows east onto NYSDOT property.

The two drain inlets discussed above have been designed as Design Points for the purpose of stormwater quantity analysis contained herein, and are shown on Figures 2 and 3. Design Point 1 represents the existing drainage structure at the corner of Croton Point Avenue and NYS Route 9 that flows east. Design Point 2 represents the drainage structure that is part of the existing collection system that discharges west towards the Metro North Railroad property.

Onsite soils belong to the Hydrologic Group B. Pursuant to the National Resource Conservation Service Web Soil Survey, the soil designations of the onsite soils consist of Urban land (Uf) and Udorthents (Ub). The soil boundaries are shown on the enclosed pre- and post-development drainage figures, Figures 2 and 3 of this report.

1.3 Proposed Site Conditions

It is proposed to construct a 21,500 sf ± (footprint area) affordable condominium with associated parking and various site appurtenances. The new five-story building will contain one hundred apartments. There will be 46 one-bedroom apartments and 54 two-bedroom apartments. Amenity spaces will also be constructed which will be used by the residents of the building only.

This project is a redevelopment project with an overall decrease in impervious area. The project results in a net decrease of 0.2 acres +/-.

It is proposed to maintain the overall drainage boundaries to the maximum extent practicable and tie into the existing onsite collection system in the proposed condition. New drainage structures will capture the runoff from the redeveloped site and will discharge into the hydrodynamic separators for treatment of the new impervious areas. The intent is to capture and treat the stormwater runoff from the redeveloped area of the site and treat it in accordance with the NYSDEC standards for quality and quantity prior to discharging to the existing stormwater collection systems, such there is no impact to the surrounding stormwater design. Two hydrodynamic separators are proposed in total, one tributary to each design point.

As shown in the following sections of this report, the stormwater quality and quantity for the proposed development have been treated in accordance with the requirements of the General Permit, GP-0-20-001. Additionally, an erosion and sediment control plan has been prepared in accordance with the *New York State Standards and Specifications for Erosion and Sediment Control* (Blue Book) to protect the existing waterbodies and drainage features during construction activities.

2.0 STORMWATER MANAGEMENT

The proposed stormwater management system for the project has been designed to meet the requirements of the state stormwater ordinances and guidelines, including but not limited to those of the NYSDEC.

Since the subject project proposes the disturbance of more than one (1) acre, coverage under the New York State Department of Environmental Conservation (NYSDEC) SPDES General Permit No. GP-0-20-001 (General Permit) is required. Chapter 4 of the NYSSMDM specifies five design criteria that are Water Quality Volume (WQ_v), Runoff Reduction Volume (RR_v), Stream Channel Protection Volume (CP_v), Overbank Flood Control (Q_p), and Extreme Storm Control (Q_t). The first two of these requirements relates to treating water quality, while the later pertain to stormwater quantity (peak flow) attenuation. As noted in previous sections of this report, this project is a redevelopment project with an increase in impervious area. As such the RR_v requirements and CP_v requirements are not required. Per Chapter 9, 25% of the existing impervious area within the subcatchments is required to be treated to meet the WQ_v requirements for redevelopment projects. As will be shown in in the final project SWPPP 25% of the existing impervious areas will be used to account for the WQ_v sizing of the Hydrodynamic Separators.

To meet the above referenced requirements, the following post construction stormwater management practices are proposed for the project:

Table 2.0.1 – Proposed SMP Design Criteria Summary Table

Proposed SMP ID	NYSSMDM Ch. 9 Design Designation	NYSDEC Uniform Stormwater Sizing Criteria Satisfied
HDS 1.1	Hydrodynamic Separator (Alt. Practice)	WQ _v
HDS 2.1	Hydrodynamic Separator (Alt. Practice)	WQ _v

Sizing calculations for the hydrodynamic separators have been provided in Appendix A. Information regarding the sizing and maintenance of the proposed hydrodynamic separators can be in Appendix F. As noted above the hydrodynamic separators result in treatment of the entire site and will be sized to treat the WQ_v peak flow as required by Chapter 9.

To address stormwater quantity requirements of the NYSDEC, the “HydroCAD” Stormwater Modeling System,” by HydroCAD Software Solutions LLC in Tamworth, New Hampshire, was used to model and assess the peak stormwater flows for the subject project. HydroCAD is a computer aided design program for modeling the hydrology and hydraulics of stormwater runoff. It is based primarily on hydrology techniques developed by the United States Department of Agriculture, Soil Conservation Service (USDA, SCS) TR-20

method combined with standard hydraulic calculations. For details on the input data for the subcatchments and design storms, please refer to Appendices B and C.

The input requirements for the HydroCAD computer program are as follows:

Subcatchments (contributing watershed/sub-watersheds)

- Design storm rainfall in inches
- CN (runoff curve number) values which are based on soil type and land use/ground cover
- T_c (time of concentration) flow path information
- Watershed Area in Acres

Stormwater Basins

- Surface area at appropriate elevations
- Flood elevation
- Outlet structure information

The following is a general description of the input data used to calculate the pre- and post-development stormwater runoff values. For detailed information for each subcatchment and stormwater management practice, see Appendices B & C. The 1-year, 10-year, and 100-year 24-hour design storm were obtained from the New York State Stormwater Management Design Manual. The values provided are for 24-hour design storms.

Table 2.0.1 – Precipitation Values for Corresponding Design Storms

Design Storm	24-Hour Rainfall
1-Year	2.34"
10-Year	4.66"
100-Year	8.82"

The CN (runoff curve number) values utilized in this report were referenced from the USDA, SCS publication *Urban Hydrology for Small Watersheds*. The following is a summary of the various land uses/ground covers and their associated CN values utilized in this report.

Table 2.0.2 – Project Ground Cover and Associated Curve Numbers (CN)

Land Use/Ground Cover	CN Value
Paved Parking and Roofs, All Soils	98
>75% Grass Cover, D Soils	80
Woods, Good, HSG D	77
>75% Grass Cover, B Soils	61
Woods, Good, HSG B	55

2.1 NYSDEC Runoff Reduction Volume, RR_v

The Runoff Reduction Volume (RR_v) criterion is intended to replicate pre-development hydrology by maintaining preconstruction infiltration, peak flow runoff, discharge volume, as well as minimizing concentrated stormwater flow. As noted above, meeting the Runoff Reduction Volume (RR_v) sizing criteria is not required for redevelopment projects with a reduction in overall impervious cover.

2.2 NYSDEC Water Quality Volume, WQ_v

The stormwater management practice has been designed in accordance with the *Water Quality Volume* (WQ_v) Section (Chapter 4.2) of the NYSSMDM. As outlined in Chapter 4.2, the WQ_v is the runoff volume generated from the entire 90th percentile rain event. As previously stated, partitions of

the proposed impervious surfaces will overlap existing impervious surfaces within the site area. As stated in Chapter 9 of the NYSSMDM only 25% of existing impervious (redevelopment) and 100% of new impervious surfaces within the proposed subcatchment require treatment. The proposed hydrodynamic separators (HDS 1.1 & HDS 2.1) has been designed to treat the WQ_v in accordance with the NYSSMDM. In Appendix A of this report the calculation for the WQ_v to be treated.

The following equation, per Chapter 4.2 and Chapter 9, was used to determine the water quality volume for the 90% storm each of the contributing areas to the treatment practices:

$$\text{The water quality volume shall be: } WQ_v = \frac{(P)(R_{v,e})(A_e)}{12} \times 25\% + \frac{(P)(R_{v,p})(A_p)}{12}$$

Where,

- WQ_v = water quality volume (in acre-feet)
- P = 90% Rainfall Event Number = 1.4 inches
- R_{v,e} = 0.05 + 0.009(I), where I is percent impervious cover = 0.95
- A = Subcatchment Area
- A_e = Existing Impervious Area to be Redeveloped
- A_p = Proposed Impervious Area
- A_i = Total Impervious Area
- I = (A_p)/(A-A_e)
- R_{v,p} = 0.05 + 0.009 (I%)

Table 2.2.1 and 2.2.2 below summarizes the WQ_v treatment and Required Elements for the proposed Hydrodynamic Separator (HDS 2.1). The hydrodynamic separator has been designed in accordance with the Chapter 9 of the Design Manual for an alternative practice. As stated in Chapter 9 of the Design Manual, flow through alternative practices must be sized for the peak rate of runoff from the WQ_v design storm, as defined Chapter 4. The table below summarizes the required and provided WQ_v treatment rates. See Appendix A and F for more sizing information.

Table 2.2.1 Alternative Practice Sizing Summary

HDS ID	WQ _v Peak Flow (C.F.S)	Hydrodynamic Separator Model	Maximum Treatment Flow Rate (C.F.S.)
HDS 1.1	0.9	3ft First Defense	1.02 CFS
HDS 2.1	0.6	3ft First Defense	1.02 CFS

It should be noted that the above tables illustrate the water quality volume storage requirements set forth in the NYSSWDM have been met for the Hydrodynamic Separators (HDS 1.1 & HDS 2.1). By meeting the Water Quality Volume requirements through employment of an alternative practice, the water quality objectives of the NYSDEC to treat the water quality volume will be met.

2.3 NYSDEC Stream Channel Protection Volume, CP_v

The Stream Channel Protection (CP_v) criterion is intended to protect stream channels from erosion and is accomplished by the 24-hour extended detention of the center-of-mass of the one-year, 24-hour storm event. As per the NYSSWDM Chapter 9, if the post-construction 1-year 24 hour discharge rate and velocities are less than or equal to the pre-construction design rate, providing 24 hours detention of the 1 year storm to meet CP_v criteria is not required. Table 2.3.1 below summarizes the peak flows discharging for the 1-Year 24-Hour design storm and demonstrates that the 1-Year 24-Hour post development rate is less than the predevelopment rate.

Table 2.4.1– Pre and Post-Development Peak Flows at the Design Point

	1-YEAR (Channel Protection Volume)	
	Pre	Post
Design Point 1	3.0	2.8
Design Point 2	1.9	1.7

The data for the table above was taken from Appendix B & C of this SWPPP. As shown in the table above the peak flows discharging to the design point have been mitigated for the 1-Year 24-Hour Storm. By providing a reduction in peak flows during the 1-Year, 24-hour storm, the NYSDEC requirements for Stream Channel Protection (C_{pv}) have been met.

2.4 NYSDEC Overbank Flood Control, Q_p , and Extreme Flood Control, Q_f

The Overbank Flood Control (Q_p) requirement is intended to prevent an increase in the frequency and magnitude of out-of-bank flooding events generated by urban development. Overbank control requires storage to attenuate the post-development 10-year, 24-hour peak discharge to pre-development rates. The Extreme Flood Control (Q_f) requirement is intended to prevent the increased risk of flood damage from large storm events, maintain the boundaries of the pre-development 100-year flood plain, and protect the physical integrity of stormwater management practices. Extreme flood control requires storage to attenuate the post-development 100-year, 24-hour peak discharge to pre-development rates. As shown in Table 2.4.1 attenuation for both the 10-year and 100-year 24-hour storms has been provided thus satisfying the Q_p and Q_f requirements.

Table 2.4.1– Pre and Post-Development Peak Flows at the Design Point

24-HOUR DESIGN STORM PEAK FLOWS (c.f.s.)				
	10-YEAR (Overbank Flood Control)		100-YEAR (Extreme Flood Control)	
	Pre	Post	Pre	Post
Design Point 1	5.2	5.1	8.6	8.5
Design Point 2	4.4	4.2	8.3	8.0

As shown in the above table the peak flows discharging to the design point in the proposed condition have been mitigated to below the existing condition levels, therefore the receiving downstream drainage systems will see a reduction in peak flows during the storm events shown above and as such satisfy the Overbank and Extreme Overbank Flood Control requirements.

3.0 STORMWATER CONVEYANCE SYSTEM

The stormwater collection and conveyance systems for the project will consist of catch basins, drain inlets, yard drains, and HDPE pipe. The pipe conveyance system will be sized to collect and convey at minimum the 25-year, 1-hour design storm using the Rational Method. The Rational Method is a standard method used by engineers to develop flow rates for sizing collection systems. The Rational Method calculates flows based on a one-hour design storm. Pipe sizing calculations will be provided in future reports.

4.0 EROSION AND SEDIMENT CONTROL

Erosion and sediment control should be accomplished by four basic principles: diversion of clean water, containment of sediment, treatment of dirty water, and stabilization of disturbed areas. Diversion of clean water should be accomplished with swales. This diverted water should be safely conveyed around the construction area as necessary and discharged downstream of the disturbed areas. Sediment should be contained with the use of silt fence at the toe of disturbed slopes and excavation of the temporary sediment basin. Disturbed areas should be permanently stabilized within 14 days of final grading to limit the required

length of time that the temporary facilities must be utilized. The owner will be responsible for the maintenance of the temporary erosion control facilities.

4.1 Temporary Erosion and Sediment Control Facilities

Temporary erosion and sediment control facilities should be installed and maintained as required to reduce the impacts to off-site properties. The owner will be required to provide maintenance for the temporary erosion and sediment control facilities. In general, the following temporary methods and materials should be used to control erosion and sedimentation from the project site:

- Stabilized Construction Entrance
- Silt Fence Barriers
- Storm Drain Inlet Protection

A stabilized construction entrance should be installed at the entrance to the site. The design drawings will include details to guide the contractor in the construction of this entrance. The intent of the stabilized construction entrance is to prevent the “tracking” of soil from the site. Dust control should be accomplished with water sprinkling trucks if required. During dry periods, sprinkler trucks should wet all exposed earth surfaces as required to prevent the transport of air-borne particles to adjoining areas.

Siltation barriers constructed of geosynthetic filter cloth should be installed at the toe of all disturbed slopes. The intent of these barriers is to contain silt and sediment at the source and inhibit its transport by stormwater runoff. The siltation barriers will also help reduce the rate of runoff by creating filters through which the stormwater must pass.

Storm drain inlet protection in the form of stone drop inlet protection will be installed around all proposed inlets. The stone drop inlet protection will serve to filter stormwater runoff before it enters the collection system. Throughout construction the concrete drainage structures, associated piping and inlet protections shall be inspected weekly and after a rainfall event. These items shall be cleaned, repaired and/or replaced when needed.

4.2 Permanent Erosion and Sediment Control Facilities

Permanent erosion and sediment control will be accomplished by diverting stormwater runoff from steep slopes, controlling/reducing stormwater runoff velocities and volumes, and vegetative and structural surface stabilization. All of the permanent facilities are relatively maintenance free and only require periodic inspections. The owner will provide maintenance for all the permanent erosion and sediment control facilities.

Other than the buildings and paved surfaces, disturbed surfaces will be stabilized with vegetation. The vegetation will control stormwater runoff by preventing soil erosion, reducing runoff volume and velocities, and providing a filter medium. Permanent seeding should optimally be undertaken in the spring from March 21st through May 20th and in late summer from August 15th to October 15th.

5.0 IMPLEMENTATION, MAINTENANCE & GENERAL HOUSEKEEPING

5.1 Construction Phase

Details associated with the implementation and maintenance of the proposed stormwater facilities and erosion control measures during construction are shown on the project drawings. A construction sequence has been provided to guide the contractor in the installation of the erosion control measures as well as the site plan features. The erosion control plan, includes associated details and notes to aid the contractor in implementing the plan.

During construction, a Site Log Book, Appendix E, is required to be kept per NYSDEC SPDES General Permit GP-0-20-001. Erosion and sediment control inspections are required to be conducted

as necessary under coverage of the permit (minimum once a week, two times a week should the overall disturbance exceed five acres) and an updated logbook and a copy of the SWPPP is required to be kept on site for the duration of the construction activities. The Construction Site Log Book is an appendix taken from the *New York Standards and Specifications for Erosion and Sediment Control* (Blue Book).

In addition to the proposed erosion and sediment control facilities, the following good housekeeping best management practices shall be implemented to mitigate potential pollution during the construction phase of the project. The general contractor overseeing the day-to-day site operation shall be responsible for the good housekeeping best management practices included in the following general categories:

- Material Handling and Waste Management
- Establishment of Building Material Staging Areas
- Establishment of Washout Areas
- Proper Equipment Fueling and Maintenance Practices
- Spill Prevention and Control Plan

All construction waste materials shall be collected and removed from the site regularly by the general contractor. The general contractor shall supply waste barrels for proper disposal of waste materials. All personnel working on the site shall be instructed of the proper procedures for construction waste disposal.

Although it is not anticipated any hazardous waste materials will be utilized during construction, any hazardous waste materials shall be disposed of in accordance with federal, state, and local regulations. No hazardous waste shall be disposed of on-site. Hazardous waste materials shall be stored in appropriate and clearly marked containers and segregated from the other non-waste materials. All hazardous waste shall be stored in structurally sound and sealed shipping containers located in the staging areas. Material safety data sheets, material inventory, and emergency contact numbers will be maintained in the office trailer. All personnel working on the site shall be instructed of the proper procedures for hazardous waste disposal.

Temporary sanitary facilities (portable toilets) shall be provided on site during the entire length of construction. The sanitary facilities shall be located in an alternate area away from the construction activities on the site. The portable toilets shall be inspected weekly for evidence of leaking holding tanks.

All recyclables, including wood pallets, cardboard boxes, and all other recyclable construction scraps shall be disposed of in a designated recycling barrel provided by the contractor and removed from the site regularly. All personnel working on the site shall be instructed of the proper procedures for construction waste recycling.

All construction equipment and maintenance materials shall be stored in a designated staging area. Silt fence shall be installed down gradient of the construction staging area. Shipping containers shall be utilized to store hand tools, small parts, and other construction materials, not taken off site daily. Construction waste barrels, recycling barrels and if necessary hazardous waste containers shall be located within the limits of the construction staging area.

Throughout the construction of the project, several types of vehicles and equipment will be used on-site. Fueling of the equipment shall occur within the limits of the construction staging area. Fuel will be delivered to the site as needed, by the general contractor, or a party chosen by the general contractor. Only minor vehicle equipment maintenance shall occur on-site, all major maintenance shall be performed off-site. All equipment fluids generated from minor maintenance activities shall be disposed of into designated drums and stored in accordance with the hazardous waste storage as previously discussed.

Vehicles and equipment shall be inspected on each day of use. Any leak discovered shall be repaired immediately. All leaking equipment unable to be repaired shall be removed from the site. Ample supplies of absorbent, spill-cleanup materials, and spill kits shall be located in the construction staging area. All spills shall be cleaned up immediately upon discovery. Spent absorbent materials and rags shall be hauled off-site

immediately after the spill is cleaned for disposal at a local landfill. All personnel working on the site shall be instructed of the proper procedures for spill prevention and control.

During the construction phase of the project the subsurface infiltration system shall be cordoned off with construction fence to prevent undue compaction of the surrounding soils. The infiltration areas shall not be allowed to receive runoff until the contributing area to the system is completely stabilized in accordance with the erosion and sediment control notes on the project drawings. Installation of the system after the contributing area is stable will help to prevent any sediment from entering the SMP.

5.2 Long Term Maintenance Plan

Each spring the paved areas should be cleaned to remove the winter's accumulation of traction sand. After this is completed, all drain inlets sumps and the stormwater basins should be cleaned. All pipes should be checked for debris and blockages and cleaned as required. During the cleaning process, the drain inlets, catch basins, and pipes should be inspected for structural integrity and overall condition; repairs and/or replacement will be made as required.

The stormwater facilities for the subject project have been designed to minimize the required maintenance. This section discusses the minimum maintenance requirements to insure long-term performance of the stormwater facilities. Initially the stormwater facilities will require an increased maintenance and inspection schedule until all portions of the site are stable. Generally, the stormwater facilities consist of either collection and conveyance components or treatment components.

The stormwater collection and conveyance system is composed of HDPE, drainage pipe and precast concrete drainage structures. The owner will assume the maintenance responsibilities for the drainage system. Minimal maintenance is typically required for these facilities. All pipes should be checked for debris and blockages and cleaned as required. All drain inlet sumps shall be cleaned to removed deposited sediment. During the cleaning process, the pipes should be inspected for structural integrity and overall condition; repairs and/or replacement should be made as required.

Additionally, the hydrodynamic separators shall be checked for deposited sediment. Visual inspection of the bioretention filter shall take place after major storm events. Visual inspection of the hydrodynamic separator shall take place yearly.

APPENDIX A
NYSDEC Water Quality Volume WQv Calculation Worksheet

WQv Flow Calculation Worksheet

Project: 1 Croton Point
 Project #: 24154.100
 Date: 7/9/2024



The following calculation determines the water quality flow rate for the 90% Water Quality Event using the Small Storm Hydrology Method specified in Appendix B of the New York State Stormwater Management Design Manual.

HDS ID: 1.1

$$1. \text{Water Quality Volume} = WQ_v = \frac{P * R_v * A}{12}$$

P = WQv 24-hour Rainfall Amount = 1.5 in.
 A = Subcatchment Area = 32670 SF
 Ai= Impervious Area within Subcatchment Area = 28314
 I = Ai/A = 86.7 %
 Rv = 0.05 + 0.009 (I%) = 0.83
 WQv = Water Quality Volume = 3,390 CF

2. Peak Discharge (Qp) =

qu * A * WQV where...
 Qa= Water Quality Volume, in watershed in. = WQv/A = 1.25 in.
 CN= curve number =
 1000/[10+5P+10Q-10(Q^2+1.25*Q*P)^1/2] = 98
 S = potential maximum retention after runoff
 begins = 1000/CN -10 = 0.24 in.
 Ia = initial abstraction = 0.2*S = 0.048 in.
 Ia/P = 0.03
 qu, From TR-55 Chapter 4 = 650 cfs/mi^2/in
 Qp = Peak Discharge = 0.9 cfs

WQv Flow Calculation Worksheet

Project: 1 Croton Point
 Project #: 24154.100
 Date: 7/9/2024



The following calculation determines the water quality flow rate for the 90% Water Quality Event using the Small Storm Hydrology Method specified in Appendix B of the New York State Stormwater Management Design Manual.

HDS ID: 2.1

$$1. \text{Water Quality Volume} = WQ_v = \frac{P * R_v * A}{12}$$

P = WQv 24-hour Rainfall Amount = 1.5 in.
 A = Subcatchment Area = 21780 SF
 Ai = Impervious Area within Subcatchment Area = 17424
 I = Ai/A = 80.0 %
 Rv = 0.05 + 0.009 (I%) = 0.77
 WQv = Water Quality Volume = 2,096 CF

2. Peak Discharge (Qp) =

qu * A * WQV where...

Qa = Water Quality Volume, in watershed in. = WQv/A = 1.16 in.

CN = curve number =
 $1000 / [10 + 5P + 10Q - 10(Q^2 + 1.25 * Q * P)^{1/2}]$ = 97

S = potential maximum retention after runoff begins = 1000/CN - 10 = 0.34 in.




la = initial abstraction = 0.2 * S = 0.069 in.

la/P = 0.05

qu, From TR-55 Chapter 4 = 650 cfs/mi²/in

Qp = Peak Discharge = 0.6 cfs

APPENDIX B
Pre-Development Computer Data



App B - Pre Development - Croton Point

NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Prepared by Insite Engineering, Surveying and Landscape Architecture, P.C. Printed 7/10/2024

HydroCAD® 10.00-15 s/n 00891 © 2015 HydroCAD Software Solutions LLC

Page 2

Summary for Subcatchment PRE 1:

Runoff = 3.0 cfs @ 12.17 hrs, Volume= 0.285 af, Depth= 2.14"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Area (ac)	CN	Description
0.100	61	>75% Grass cover, Good, HSG B
1.450	98	Paved parking, HSG D
0.050	55	Woods, Good, HSG B
1.600	94	Weighted Average
0.150		9.38% Pervious Area
1.450		90.63% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0500	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
1.6	85	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
16.1	185	Total			

Subcatchment PRE 1:

Hydrograph



App B - Pre Development - Croton Point

NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Prepared by Insite Engineering, Surveying and Landscape Architecture, P.C. Printed 7/10/2024

HydroCAD® 10.00-15 s/n 00891 © 2015 HydroCAD Software Solutions LLC

Page 3

Summary for Subcatchment PRE 2:

Runoff = 1.9 cfs @ 12.12 hrs, Volume= 0.159 af, Depth= 1.27"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Area (ac)	CN	Description
0.050	80	>75% Grass cover, Good, HSG D
0.150	77	Woods, Good, HSG D
0.250	61	>75% Grass cover, Good, HSG B
0.200	55	Woods, Good, HSG B
0.850	98	Paved parking, HSG D
1.500	83	Weighted Average
0.650		43.33% Pervious Area
0.850		56.67% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.3	40	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
3.8	60	0.0700	0.26		Sheet Flow, Grass: Short n= 0.150 P2= 3.37"
0.4	38	0.0500	1.57		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
1.5	90	0.0400	1.00		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	73	0.2100	3.21		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.5	56	0.0100	2.03		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.9	357	Total			

Subcatchment PRE 2:

Hydrograph



Summary for Subcatchment PRE 1:

Runoff = 5.2 cfs @ 12.17 hrs, Volume= 0.592 af, Depth= 4.44"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 10-yr Rainfall=5.13"

Area (ac)	CN	Description
0.100	61	>75% Grass cover, Good, HSG B
1.450	98	Paved parking, HSG D
0.050	55	Woods, Good, HSG B
1.600	94	Weighted Average
0.150		9.38% Pervious Area
1.450		90.63% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0500	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
1.6	85	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
16.1	185	Total			

Subcatchment PRE 1:

Hydrograph



App B - Pre Development - Croton Point

NY - Croton Point 24-hr S1 10-yr Rainfall=5.13"

Prepared by Insite Engineering, Surveying and Landscape Architecture, P.C.

Printed 7/10/2024

HydroCAD® 10.00-15 s/n 00891 © 2015 HydroCAD Software Solutions LLC

Page 6

Summary for Subcatchment PRE 2:

Runoff = 4.4 cfs @ 12.12 hrs, Volume= 0.411 af, Depth= 3.29"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 10-yr Rainfall=5.13"

Area (ac)	CN	Description
0.050	80	>75% Grass cover, Good, HSG D
0.150	77	Woods, Good, HSG D
0.250	61	>75% Grass cover, Good, HSG B
0.200	55	Woods, Good, HSG B
0.850	98	Paved parking, HSG D
1.500	83	Weighted Average
0.650		43.33% Pervious Area
0.850		56.67% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.3	40	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
3.8	60	0.0700	0.26		Sheet Flow, Grass: Short n= 0.150 P2= 3.37"
0.4	38	0.0500	1.57		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
1.5	90	0.0400	1.00		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	73	0.2100	3.21		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.5	56	0.0100	2.03		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.9	357	Total			

Subcatchment PRE 2:

Hydrograph



Summary for Subcatchment PRE 1:

Runoff = 8.6 cfs @ 12.17 hrs, Volume= 1.143 af, Depth= 8.58"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 100-yr Rainfall=9.30"

Area (ac)	CN	Description
0.100	61	>75% Grass cover, Good, HSG B
1.450	98	Paved parking, HSG D
0.050	55	Woods, Good, HSG B
1.600	94	Weighted Average
0.150		9.38% Pervious Area
1.450		90.63% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0500	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
1.6	85	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
16.1	185	Total			

Subcatchment PRE 1:

Hydrograph



Summary for Subcatchment PRE 2:

Runoff = 8.3 cfs @ 12.11 hrs, Volume= 0.903 af, Depth= 7.23"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 100-yr Rainfall=9.30"

Area (ac)	CN	Description
0.050	80	>75% Grass cover, Good, HSG D
0.150	77	Woods, Good, HSG D
0.250	61	>75% Grass cover, Good, HSG B
0.200	55	Woods, Good, HSG B
0.850	98	Paved parking, HSG D
1.500	83	Weighted Average
0.650		43.33% Pervious Area
0.850		56.67% Impervious Area


Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.3	40	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
3.8	60	0.0700	0.26		Sheet Flow, Grass: Short n= 0.150 P2= 3.37"
0.4	38	0.0500	1.57		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
1.5	90	0.0400	1.00		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	73	0.2100	3.21		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.5	56	0.0100	2.03		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.9	357	Total			

Subcatchment PRE 2:



Hydrograph





APPENDIX C
Post-Development Computer Data



DESIGN POINT 1



DESIGN POINT 2



App C - Post Development - Croton Point

NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Prepared by Insite Engineering, Surveying and Landscape Architecture, P.C. Printed 7/11/2024

HydroCAD® 10.00-15 s/n 00891 © 2015 HydroCAD Software Solutions LLC

Summary for Subcatchment 1.0S:

Runoff = 2.8 cfs @ 12.17 hrs, Volume= 0.273 af, Depth= 2.04"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Area (ac)	CN	Description
0.200	61	>75% Grass cover, Good, HSG B
1.400	98	Paved parking, HSG D
1.600	93	Weighted Average
0.200		12.50% Pervious Area
1.400		87.50% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0500	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
1.6	85	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
16.1	185	Total			

Subcatchment 1.0S:

Hydrograph



App C - Post Development - Croton Point

NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Prepared by Insite Engineering, Surveying and Landscape Architecture, P.C. Printed 7/11/2024

HydroCAD® 10.00-15 s/n 00891 © 2015 HydroCAD Software Solutions LLC

Page 3

Summary for Subcatchment 2.0S:

Runoff = 1.7 cfs @ 12.12 hrs, Volume= 0.143 af, Depth= 1.15"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 1-yr Rainfall=2.78"

Area (ac)	CN	Description
0.200	80	>75% Grass cover, Good, HSG D
0.100	77	Woods, Good, HSG D
0.300	61	>75% Grass cover, Good, HSG B
0.200	55	Woods, Good, HSG B
0.700	98	Paved parking, HSG D
1.500	81	Weighted Average
0.800		53.33% Pervious Area
0.700		46.67% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.3	40	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
3.8	60	0.0700	0.26		Sheet Flow, Grass: Short n= 0.150 P2= 3.37"
0.4	38	0.0500	1.57		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
1.5	90	0.0400	1.00		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	73	0.2100	3.21		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.5	56	0.0100	2.03		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.9	357	Total			

Subcatchment 2.0S:

Hydrograph




Summary for Reach DP 1: DESIGN POINT 1

Inflow Area = 1.600 ac, 87.50% Impervious, Inflow Depth = 2.04" for 1-yr event
Inflow = 2.8 cfs @ 12.17 hrs, Volume= 0.273 af
Outflow = 2.8 cfs @ 12.17 hrs, Volume= 0.273 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs

Reach DP 1: DESIGN POINT 1

Hydrograph




Summary for Reach DP 2: DESIGN POINT 2

Inflow Area = 1.500 ac, 46.67% Impervious, Inflow Depth = 1.15" for 1-yr event
Inflow = 1.7 cfs @ 12.12 hrs, Volume= 0.143 af
Outflow = 1.7 cfs @ 12.12 hrs, Volume= 0.143 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs

Reach DP 2: DESIGN POINT 2

Hydrograph



Summary for Subcatchment 1.0S:

Runoff = 5.1 cfs @ 12.17 hrs, Volume= 0.577 af, Depth= 4.33"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 10-yr Rainfall=5.13"

Area (ac)	CN	Description
0.200	61	>75% Grass cover, Good, HSG B
1.400	98	Paved parking, HSG D
1.600	93	Weighted Average
0.200		12.50% Pervious Area
1.400		87.50% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0500	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
1.6	85	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
16.1	185	Total			

Subcatchment 1.0S:

Hydrograph



Summary for Subcatchment 2.0S:

Runoff = 4.2 cfs @ 12.12 hrs, Volume= 0.388 af, Depth= 3.10"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 10-yr Rainfall=5.13"

Area (ac)	CN	Description
0.200	80	>75% Grass cover, Good, HSG D
0.100	77	Woods, Good, HSG D
0.300	61	>75% Grass cover, Good, HSG B
0.200	55	Woods, Good, HSG B
0.700	98	Paved parking, HSG D
1.500	81	Weighted Average
0.800		53.33% Pervious Area
0.700		46.67% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.3	40	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
3.8	60	0.0700	0.26		Sheet Flow, Grass: Short n= 0.150 P2= 3.37"
0.4	38	0.0500	1.57		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
1.5	90	0.0400	1.00		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	73	0.2100	3.21		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.5	56	0.0100	2.03		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.9	357	Total			

Subcatchment 2.0S:

Hydrograph




Summary for Reach DP 1: DESIGN POINT 1

Inflow Area = 1.600 ac, 87.50% Impervious, Inflow Depth = 4.33" for 10-yr event
Inflow = 5.1 cfs @ 12.17 hrs, Volume= 0.577 af
Outflow = 5.1 cfs @ 12.17 hrs, Volume= 0.577 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs

Reach DP 1: DESIGN POINT 1

Hydrograph




Summary for Reach DP 2: DESIGN POINT 2

Inflow Area = 1.500 ac, 46.67% Impervious, Inflow Depth = 3.10" for 10-yr event
Inflow = 4.2 cfs @ 12.12 hrs, Volume= 0.388 af
Outflow = 4.2 cfs @ 12.12 hrs, Volume= 0.388 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs

Reach DP 2: DESIGN POINT 2

Hydrograph



Summary for Subcatchment 1.0S:

Runoff = 8.5 cfs @ 12.17 hrs, Volume= 1.127 af, Depth= 8.45"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 100-yr Rainfall=9.30"

Area (ac)	CN	Description
0.200	61	>75% Grass cover, Good, HSG B
1.400	98	Paved parking, HSG D
1.600	93	Weighted Average
0.200		12.50% Pervious Area
1.400		87.50% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0500	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
1.6	85	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
16.1	185	Total			

Subcatchment 1.0S:

Hydrograph



Summary for Subcatchment 2.0S:

Runoff = 8.0 cfs @ 12.12 hrs, Volume= 0.872 af, Depth= 6.98"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs
 NY - Croton Point 24-hr S1 100-yr Rainfall=9.30"

Area (ac)	CN	Description
0.200	80	>75% Grass cover, Good, HSG D
0.100	77	Woods, Good, HSG D
0.300	61	>75% Grass cover, Good, HSG B
0.200	55	Woods, Good, HSG B
0.700	98	Paved parking, HSG D
1.500	81	Weighted Average
0.800		53.33% Pervious Area
0.700		46.67% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.3	40	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.37"
3.8	60	0.0700	0.26		Sheet Flow, Grass: Short n= 0.150 P2= 3.37"
0.4	38	0.0500	1.57		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
1.5	90	0.0400	1.00		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	73	0.2100	3.21		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.5	56	0.0100	2.03		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.9	357	Total			

Subcatchment 2.0S:

Hydrograph




Summary for Reach DP 1: DESIGN POINT 1

Inflow Area = 1.600 ac, 87.50% Impervious, Inflow Depth = 8.45" for 100-yr event
Inflow = 8.5 cfs @ 12.17 hrs, Volume= 1.127 af
Outflow = 8.5 cfs @ 12.17 hrs, Volume= 1.127 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs

Reach DP 1: DESIGN POINT 1

Hydrograph




Summary for Reach DP 2: DESIGN POINT 2

Inflow Area = 1.500 ac, 46.67% Impervious, Inflow Depth = 6.98" for 100-yr event
Inflow = 8.0 cfs @ 12.12 hrs, Volume= 0.872 af
Outflow = 8.0 cfs @ 12.12 hrs, Volume= 0.872 af, Atten= 0%, Lag= 0.0 min

Routing by Dyn-Stor-Ind method, Time Span= 0.00-120.00 hrs, dt= 0.05 hrs

Reach DP 2: DESIGN POINT 2

Hydrograph



APPENDIX D
Project and Owner Information

Site Data:

Croton Point Ave. & Veterans Plaza
Croton-On-Hudson, New York 10520

Applicant Information:

WBP Development LLC
480 Bedford Road
Chappaqua, NY 10514

Party Responsible for Implementation of the Stormwater Pollution Prevention Plan:

To be determined prior to construction

Qualified Professional Responsible for Inspection of the Stormwater Pollution Prevention Plan:

Inspector to be determined at time of construction

APPENDIX E

NYSDEC SPDES General Permit for Construction Activities Construction Site Log Book

**APPENDIX F
CONSTRUCTION SITE INSPECTION
AND MAINTENANCE LOG BOOK**

**STATE POLLUTANT DISCHARGE ELIMINATION SYSTEM FOR CONSTRUCTION
ACTIVITIES**

SAMPLE CONSTRUCTION SITE LOG BOOK

Table of Contents

- I. Pre-Construction Meeting Documents
 - a. Preamble to Site Assessment and Inspections
 - b. Pre-Construction Site Assessment Checklist

- II. Construction Duration Inspections
 - a. Directions
 - b. Modification to the SWPPP

I. PRE-CONSTRUCTION MEETING DOCUMENTS

Project Name _____
Permit No. _____ **Date of Authorization** _____
Name of Operator _____
Prime Contractor _____

a. Preamble to Site Assessment and Inspections

The Following Information To Be Read By All Person’s Involved in The Construction of Stormwater Related Activities:

The Operator agrees to have a qualified inspector¹ conduct an assessment of the site prior to the commencement of construction² and certify in this inspection report that the appropriate erosion and sediment controls described in the SWPPP have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction.

Prior to the commencement of construction, the Operator shall certify in this site logbook that the SWPPP has been prepared in accordance with the State’s standards and meets all Federal, State and local erosion and sediment control requirements. A preconstruction meeting should be held to review all of the SWPPP requirements with construction personnel.

When construction starts, site inspections shall be conducted by the qualified inspector at least every 7 calendar days. The Operator shall maintain a record of all inspection reports in this site logbook. The site logbook shall be maintained on site and be made available to the permitting authorities upon request.

Prior to filing the Notice of Termination or the end of permit term, the Operator shall have a qualified inspector perform a final site inspection. The qualified inspector shall certify that the site has undergone final stabilization³ using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed. In addition, the Operator must identify and certify that all permanent structures described in the SWPPP have been constructed and provide the owner(s) with an operation and maintenance plan that ensures the structure(s) continuously functions as designed.

1 Refer to “Qualified Inspector” inspection requirements in the current SPDES General Permit for Stormwater Discharges from Construction Activity for complete list of inspection requirements.
2 “Commencement of construction” means the initial removal of vegetation and disturbance of soils associated with clearing, grading or excavating activities or other construction activities.
3 “Final stabilization” means that all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of eighty (80) percent has been established or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structures.

b. Pre-construction Site Assessment Checklist
(NOTE: Provide comments below as necessary)

1. Notice of Intent, SWPPP, and Contractors Certification:

Yes No NA

- Has a Notice of Intent been filed with the NYS Department of Conservation?
- Is the SWPPP on-site? Where? _____
- Is the Plan current? What is the latest revision date? _____
- Is a copy of the NOI (with brief description) onsite? Where? _____
- Have all contractors involved with stormwater related activities signed a contractor's certification?

2. Resource Protection

Yes No NA

- Are construction limits clearly flagged or fenced?
- Important trees and associated rooting zones, on-site septic system absorption fields, existing vegetated areas suitable for filter strips, especially in perimeter areas, have been flagged for protection.
- Creek crossings installed prior to land-disturbing activity, including clearing and blasting.

3. Surface Water Protection

Yes No NA

- Clean stormwater runoff has been diverted from areas to be disturbed.
- Bodies of water located either on site or in the vicinity of the site have been identified and protected.
- Appropriate practices to protect on-site or downstream surface water are installed.
- Are clearing and grading operations divided into areas <5 acres?

4. Stabilized Construction Access

Yes No NA

- A temporary construction entrance to capture mud and debris from construction vehicles before they enter the public highway has been installed.
- Other access areas (entrances, construction routes, equipment parking areas) are stabilized immediately as work takes place with gravel or other cover.
- Sediment tracked onto public streets is removed or cleaned on a regular basis.

5. Sediment Controls

Yes No NA

- Silt fence material and installation comply with the standard drawing and specifications.
- Silt fences are installed at appropriate spacing intervals
- Sediment/detention basin was installed as first land disturbing activity.
- Sediment traps and barriers are installed.

6. Pollution Prevention for Waste and Hazardous Materials

Yes No NA

- The Operator or designated representative has been assigned to implement the spill prevention avoidance and response plan.
- The plan is contained in the SWPPP on page _____
- Appropriate materials to control spills are onsite. Where? _____

II. CONSTRUCTION DURATION INSPECTIONS

a. Directions:

Inspection Forms will be filled out during the entire construction phase of the project.

Required Elements:

- 1) On a site map, indicate the extent of all disturbed site areas and drainage pathways. Indicate site areas that are expected to undergo initial disturbance or significant site work within the next 14-day period;
- 2) Indicate on a site map all areas of the site that have undergone temporary or permanent stabilization;
- 3) Indicate all disturbed site areas that have not undergone active site work during the previous 14-day period;
- 4) Inspect all sediment control practices and record the approximate degree of sediment accumulation as a percentage of sediment storage volume (for example, 10 percent, 20 percent, 50 percent);
- 5) Inspect all erosion and sediment control practices and record all maintenance requirements such as verifying the integrity of barrier or diversion systems (earthen berms or silt fencing) and containment systems (sediment basins and sediment traps). Identify any evidence of rill or gully erosion occurring on slopes and any loss of stabilizing vegetation or seeding/mulching. Document any excessive deposition of sediment or ponding water along barrier or diversion systems. Record the depth of sediment within containment structures, any erosion near outlet and overflow structures, and verify the ability of rock filters around perforated riser pipes to pass water; and
- 6) Immediately report to the Operator any deficiencies that are identified with the implementation of the SWPPP.

SITE PLAN/SKETCH

Inspector (print name)

Date of Inspection

Qualified Inspector (print name)

Qualified Inspector Signature

The above signed acknowledges that, to the best of his/her knowledge, all information provided on the forms is accurate and complete.

Maintaining Water Quality

Yes No NA

- Is there an increase in turbidity causing a substantial visible contrast to natural conditions at the outfalls?
- Is there residue from oil and floating substances, visible oil film, or globules or grease at the outfalls?
- All disturbance is within the limits of the approved plans.
- Have receiving lake/bay, stream, and/or wetland been impacted by silt from project?

Housekeeping

1. General Site Conditions

Yes No NA

- Is construction site litter, debris and spoils appropriately managed?
- Are facilities and equipment necessary for implementation of erosion and sediment control in working order and/or properly maintained?
- Is construction impacting the adjacent property?
- Is dust adequately controlled?

2. Temporary Stream Crossing

Yes No NA

- Maximum diameter pipes necessary to span creek without dredging are installed.
- Installed non-woven geotextile fabric beneath approaches.
- Is fill composed of aggregate (no earth or soil)?
- Rock on approaches is clean enough to remove mud from vehicles & prevent sediment from entering stream during high flow.

3. Stabilized Construction Access

Yes No NA

- Stone is clean enough to effectively remove mud from vehicles.
- Installed per standards and specifications?
- Does all traffic use the stabilized entrance to enter and leave site?
- Is adequate drainage provided to prevent ponding at entrance?

Runoff Control Practices

1. Excavation Dewatering

Yes No NA

- Upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per plan.
- Clean water from upstream pool is being pumped to the downstream pool.
- Sediment laden water from work area is being discharged to a silt-trapping device.
- Constructed upstream berm with one-foot minimum freeboard.

Runoff Control Practices (continued)

2. Flow Spreader

Yes No NA

- Installed per plan.
- Constructed on undisturbed soil, not on fill, receiving only clear, non-sediment laden flow.
- Flow sheets out of level spreader without erosion on downstream edge.

3. Interceptor Dikes and Swales

Yes No NA

- Installed per plan with minimum side slopes 2H:1V or flatter.
- Stabilized by geotextile fabric, seed, or mulch with no erosion occurring.
- Sediment-laden runoff directed to sediment trapping structure

4. Stone Check Dam

Yes No NA

- Is channel stable? (flow is not eroding soil underneath or around the structure).
- Check is in good condition (rocks in place and no permanent pools behind the structure).
- Has accumulated sediment been removed?.

5. Rock Outlet Protection

Yes No NA

- Installed per plan.
- Installed concurrently with pipe installation.

Soil Stabilization

1. Topsoil and Spoil Stockpiles

Yes No NA

- Stockpiles are stabilized with vegetation and/or mulch.
- Sediment control is installed at the toe of the slope.

2. Revegetation

Yes No NA

- Temporary seedings and mulch have been applied to idle areas.
- 4 inches minimum of topsoil has been applied under permanent seedings

Sediment Control Practices

1. Silt Fence and Linear Barriers

Yes No NA

- Installed on Contour, 10 feet from toe of slope (not across conveyance channels).
- Joints constructed by wrapping the two ends together for continuous support.
- Fabric buried 6 inches minimum.
- Posts are stable, fabric is tight and without rips or frayed areas.

Sediment accumulation is ___% of design capacity.

Sediment Control Practices (continued)

2. Storm Drain Inlet Protection (Use for Stone & Block; Filter Fabric; Curb; or, Excavated; Filter Sock or Manufactured practices)

Yes No NA

- Installed concrete blocks lengthwise so open ends face outward, not upward.
 - Placed wire screen between No. 3 crushed stone and concrete blocks.
 - Drainage area is 1acre or less.
 - Excavated area is 900 cubic feet.
 - Excavated side slopes should be 2:1.
 - 2" x 4" frame is constructed and structurally sound.
 - Posts 3-foot maximum spacing between posts.
 - Fabric is embedded 1 to 1.5 feet below ground and secured to frame/posts with staples at max 8-inch spacing.
 - Posts are stable, fabric is tight and without rips or frayed areas.
 - Manufactured insert fabric is free of tears and punctures.
 - Filter Sock is not torn or flattened and fill material is contained within the mesh sock.
- Sediment accumulation ___% of design capacity.

3. Temporary Sediment Trap

Yes No NA

- Outlet structure is constructed per the approved plan or drawing.
 - Geotextile fabric has been placed beneath rock fill.
 - Sediment trap slopes and disturbed areas are stabilized.
- Sediment accumulation is ___% of design capacity.

4. Temporary Sediment Basin

Yes No NA

- Basin and outlet structure constructed per the approved plan.
 - Basin side slopes are stabilized with seed/mulch.
 - Drainage structure flushed and basin surface restored upon removal of sediment basin facility.
 - Sediment basin dewatering pool is dewatering at appropriate rate.
- Sediment accumulation is ___% of design capacity.

Note: Not all erosion and sediment control practices are included in this listing. Add additional pages to this list as required by site specific design. All practices shall be maintained in accordance with their respective standards.

Construction inspection checklists for post-development stormwater management practices can be found in Appendix F of the New York Stormwater Management Design Manual.

b. Operators Certification

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. Further, I hereby certify that the SWPPP meets all Federal, State, and local erosion and sediment control requirements. I am aware that false statements made herein are punishable as a class A misdemeanor pursuant to Section 210.45 of the Penal Law. "

Name (please print): _____

Title _____ **Date:** _____

Address: _____

Phone: _____ **Email:** _____

Signature: _____

c. Qualified Professional's Credentials & Certification

“ I hereby certify that I meet the criteria set forth in the General Permit to conduct site inspections for this project and that the appropriate erosion and sediment controls described in the SWPPP and as described in the following Pre-construction Site Assessment Checklist have been adequately installed or implemented, ensuring the overall preparedness of this site for the commencement of construction.”

Name (please print): _____

Title _____ **Date:** _____

Address: _____

Phone: _____ **Email:** _____

Signature: _____

d. Contractors Certification Statement

“I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System (“SPDES”) general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.”

Signature of Contractor Date

Print Name Title

Signature of Trained Contractor Date

Print Name of Trained Contractor Title

Name of Contracting Firm _____

Street Address _____

City, State, Zip _____

Telephone No. _____

A copy of this statement shall be retained as part of the Stormwater Pollution Prevention Plan (SWPPP) for a period off at least five (5) years after the subject property is stabilized.

APPENDIX F
Hydrodynamic Separator Sizing and Maintenance Information



State of New Jersey

DEPARTMENT OF ENVIRONMENTAL PROTECTION

PHILIP D. MURPHY
Governor

DIVISION OF WATERSHED PROTECTION AND RESTORATION
BUREAU OF NJPDES STORMWATER PERMITTING & WATER QUALITY MANAGEMENT

SHAWN M. LATOURETTE
Commissioner

SHEILA Y. OLIVER
Lt. Governor

P.O. Box 420 Mail Code 401-02B
Trenton, New Jersey 08625-0420
609-633-7021 / Fax: 609-777-0432

www.njstormwater.org

July 19, 2021

Mr. Jeremy Fink
Pr. Product Development Engineer
Hydro International
94 Hutchins Drive
Portland, ME 04102

Re: MTD Lab Certification
First Defense® Optimum Vortex Separator by Hydro International
Online Installation

TSS Removal Rate 50%

Dear Mr. Fink:

The Stormwater Management rules under N.J.A.C. 7:8-5.2(f) and 5.2(j) allow the use of manufactured treatment devices (MTDs) for compliance with the design and performance standards at N.J.A.C. 7:8-5 if the pollutant removal rates have been verified by the New Jersey Corporation for Advanced Technology (NJCAT) and have been certified by the New Jersey Department of Environmental Protection (NJDEP). Bio Clean Environmental, Inc. has requested an MTD Laboratory Certification for the First Defense® Optimum Vortex Separator (FD Optimum).

The project falls under the “Procedure for Obtaining Verification of a Stormwater Manufactured Treatment Device from New Jersey Corporation for Advance Technology” dated January 25, 2013. The applicable protocol is the “New Jersey Laboratory Testing Protocol to Assess Total Suspended Solids Removal by a Hydrodynamic Sedimentation Manufactured Treatment Device” dated January 25, 2013.

NJCAT verification documents submitted to the NJDEP indicate that the requirements of the protocol have been met or exceeded. The NJCAT letter also included a recommended certification TSS removal rate and the required maintenance plan. The NJCAT Verification Report dated June 2021 with the Verification Appendix for this device is published online at <http://www.njcat.org/verification-process/technology-verification-database.html>.

The NJDEP certifies the use of the First Defense® Optimum Vortex Separator by Hydro International at a TSS removal rate of 50% when designed, operated and maintained in accordance with the information provided in the Verification Appendix and the following conditions:

1. The maximum treatment flow rate (MTFR) for the manufactured treatment device (MTD) is calculated using the New Jersey Water Quality Design Storm (1.25 inches in 2 hrs) in N.J.A.C. 7:8-5.5.
2. The FD Optimum shall be installed using the same configuration reviewed by NJCAT and shall be sized in accordance with the criteria specified in in item 6 below.
3. This FD Optimum cannot be used in series with another MTD or a media filter (such as a sand filter), to achieve an enhanced removal rate for total suspended solids (TSS) removal under N.J.A.C. 7:8-5.5.
4. Additional design criteria for MTDs can be found in Chapter 11.3 of the New Jersey Stormwater Best Management Practices (NJ Stormwater BMP) Manual which can be found online at www.njstormwater.org.
5. The maintenance plan for a site using this device shall incorporate, at a minimum, the maintenance requirements for the FD Optimum, which is attached to this document. However, it is recommended to review the maintenance manual at <https://www.hydro-int.com/en/resources/first-defense-operations-maintenance-manual> for any changes to the maintenance requirements.
6. Sizing Requirements:

The example below demonstrates the sizing procedure for the FD Optimum:

Example: A 0.25-acre impervious site is to be treated to 50% TSS removal using a FD Optimum. The impervious site runoff (Q) based on the New Jersey Water Quality Design Storm was determined to be 0.79 cfs.

Maximum Treatment Flow Rate (MTFR) Evaluation:

The site runoff (Q) was based on the following:

time of concentration = 10 minutes
 $i=3.2$ in/hr (page 21, Fig. 5-10 of Chapter 5 of the NJ Stormwater BMP Manual)
 $c=0.99$ (curve number for impervious)
 $Q=ciA=0.99 \times 3.2 \times 0.25=0.79$ cfs

Given the site runoff is 0.79 cfs and based on Table 1 below, the FD Optimum 3-ft model with a MTFR of 1.02 cfs would be the smallest model approved that could be used for this site that could remove 50% of the TSS from the impervious area without exceeding the MTFR.

The sizing table corresponding to the available system models is noted below. Additional specifications regarding each model can be found in the Verification Appendix under Table A-1 and Table A-2.

Table 1. FD Optimum Model and MTFRs

FD Optimum Model	Manhole Diameter (ft)	MTFR (cfs)
3-ft	3	1.02
4-ft	4	1.81
5-ft	5	2.83
6-ft	6	4.07
7-ft	7	5.53
8-ft	8	7.23
10-ft	10	11.33

Be advised a detailed maintenance plan is mandatory for any project with a Stormwater BMP subject to the Stormwater Management Rules, N.J.A.C. 7:8. The plan must include all the items identified in the Stormwater Management Rules, N.J.A.C. 7:8-5.8. Such items include, but are not limited to, the list of inspection and maintenance equipment and tools, specific corrective and preventative maintenance tasks, indication of problems in the system, and training of maintenance personnel. Additional information can be found in Chapter 8: Maintenance and Retrofit of Stormwater Management Measures.

If you have any questions regarding the above information, please contact Lisa Schaefer of my office at lisa.schaefer@dep.nj.gov.


Sincerely,



Gabriel Mahon, Chief
Bureau of NJPDES Stormwater Permitting & Water Quality Management
Division of Watershed Protection and Restoration
New Jersey Department of Environmental Protection

Attachment: Maintenance Plan

cc: Richard Magee, NJCAT



Operation and Maintenance Manual

First Defense[®] High Capacity and First Defense[®] Optimum

Vortex Separator for Stormwater Treatment

Table of Contents

3	FIRST DEFENSE® BY HYDRO INTERNATIONAL <ul style="list-style-type: none">- INTRODUCTION- OPERATION- POLLUTANT CAPTURE AND RETENTION
4	MODEL SIZES & CONFIGURATIONS <ul style="list-style-type: none">- FIRST DEFENSE® COMPONENTS
5	MAINTENANCE <ul style="list-style-type: none">- OVERVIEW- MAINTENANCE EQUIPMENT CONSIDERATIONS- DETERMINING YOUR MAINTENANCE SCHEDULE
6	MAINTENANCE PROCEDURES <ul style="list-style-type: none">- INSPECTION- FLOATABLES AND SEDIMENT CLEAN OUT
8	FIRST DEFENSE® INSTALLATION LOG
9	FIRST DEFENSE® INSPECTION AND MAINTENANCE LOG

COPYRIGHT STATEMENT: The contents of this manual, including the graphics contained herein, are intended for the use of the recipient to whom the document and all associated information are directed. Hydro International plc owns the copyright of this document, which is supplied in confidence. It must not be used for any purpose other than that for which it is supplied and must not be reproduced, in whole or in part stored in a retrieval system or transmitted in any form or by any means without prior permission in writing from Hydro International plc. First Defense® is a trademarked hydrodynamic vortex separation device of Hydro International plc. A patent covering the First Defense® has been granted.

DISCLAIMER: Information and data contained in this manual is exclusively for the purpose of assisting in the operation and maintenance of Hydro International plc's First Defense®. No warranty is given nor can liability be accepted for use of this information for any other purpose. Hydro International plc has a policy of continuous product development and reserves the right to amend specifications without notice.

I. First Defense® by Hydro International

Introduction

The First Defense® is an enhanced vortex separator that combines an effective and economical stormwater treatment chamber with an integral peak flow bypass. It efficiently removes total suspended solids (TSS), trash and hydrocarbons from stormwater runoff without washing out previously captured pollutants. The First Defense® is available in several model configurations to accommodate a wide range of pipe sizes, peak flows and depth constraints.

The two product models described in this guide are the First Defense® High Capacity and the First Defense® Optimum; they are inspected and maintained identically.

Operation

The First Defense® operates on simple fluid hydraulics. It is self-activating, has no moving parts, no external power requirement and is fabricated with durable non-corrosive components. No manual procedures are required to operate the unit and maintenance is limited to monitoring accumulations of stored pollutants and periodic clean-outs. The First Defense® has been designed to allow for easy and safe access for inspection, monitoring and clean-out procedures. Neither entry into the unit nor removal of the internal components is necessary for maintenance, thus safety concerns related to confined-space-entry are avoided.

Pollutant Capture and Retention

The internal components of the First Defense® have been designed to optimize pollutant capture. Sediment is captured and retained in the base of the unit, while oil and floatables are stored on the water surface in the inner volume (Fig.1).

The pollutant storage volumes are isolated from the built-in bypass chamber to prevent washout during high-flow storm events. The sump of the First Defense® retains a standing water level between storm events. This ensures a quiescent flow regime at the onset of a storm, preventing resuspension and washout of pollutants captured during previous events.

Accessories such as oil absorbent pads are available for enhanced oil removal and storage. Due to the separation of the oil and floatable storage volume from the outlet, the potential for washout of stored pollutants between clean-outs is minimized.

Applications

- Stormwater treatment at the point of entry into the drainage line
- Sites constrained by space, topography or drainage profiles with limited slope and depth of cover
- Retrofit installations where stormwater treatment is placed on or tied into an existing storm drain line
- Pretreatment for filters, infiltration and storage

Advantages

- Inlet options include surface grate or multiple inlet pipes
- Integral high capacity bypass conveys large peak flows without the need for "offline" arrangements using separate junction manholes
- Long flow path through the device ensures a long residence time within the treatment chamber, enhancing pollutant settling
- Delivered to site pre-assembled and ready for installation




Fig.1 Pollutant storage volumes in the First Defense®.

II. Model Sizes & Configurations

The First Defense® inlet and internal bypass arrangements are available in several model sizes and configurations. The components have modified geometries allowing greater design flexibility to accommodate various site constraints.

All First Defense® models include the internal components that are designed to remove and retain total suspended solids (TSS), gross solids, floatable trash and hydrocarbons (Fig.2). First Defense® model sizes (diameter) are shown in Table 1.

III. Maintenance

First Defense® Components

- 1. Built-In Bypass
- 2. Inlet Pipe
- 3. Inlet Chute
- 4. Floatables Draw-off Port
- 5. Outlet Pipe
- 6. Floatables Storage
- 7. Sediment Storage
- 8. Inlet Grate or Cover




Fig. 2

Table 1

First Defense® Model Sizes
(ft / m) diameter
3 / 0.9
4 / 1.2
5 / 1.5
6 / 1.8
7 / 2.1
8 / 2.4
10 / 3.0

Overview

The First Defense® protects the environment by removing a wide range of pollutants from stormwater runoff. Periodic removal of these captured pollutants is essential to the continuous, long-term functioning of the First Defense®. The First Defense® will capture and retain sediment and oil until the sediment and oil storage volumes are full to capacity. When sediment and oil storage capacities are reached, the First Defense® will no longer be able to store removed sediment and oil.

The First Defense® allows for easy and safe inspection, monitoring and clean-out procedures. A commercially or municipally owned sump-vac is used to remove captured sediment and floatables. Access ports are located in the top of the manhole.

Maintenance events may include Inspection, Oil & Floatables Removal, and Sediment Removal. Maintenance events do not require entry into the First Defense®, nor do they require the internal components of the First Defense® to be removed. In the case of inspection and floatables removal, a vactor truck is not required. However, a vactor truck is required if the maintenance event is to include oil removal and/or sediment removal.

Maintenance Equipment Considerations

The internal components of the First Defense® have a centrally located circular shaft through which the sediment storage sump can be accessed with a sump vac hose. The open diameter of this access shaft is 15 inches in diameter (Fig.3). Therefore, the nozzle fitting of any vactor hose used for maintenance should be less than 15 inches in diameter.




Fig.3 The central opening to the sump of the First Defense® is 15 inches in diameter.

Determining Your Maintenance Schedule

The frequency of clean out is determined in the field after installation. During the first year of operation, the unit should be inspected every six months to determine the rate of sediment and floatables accumulation. A simple probe such as a Sludge-Judge® can be used to determine the level of accumulated solids stored in the sump. This information can be recorded in the maintenance log (see page 9) to establish a routine maintenance schedule.

The vactor procedure, including both sediment and oil / floatables removal, for First Defense® typically takes less than 30 minutes and removes a combined water/oil volume of about 765 gallons.

Inspection Procedures

1. Set up any necessary safety equipment around the access port or grate of the First Defense® as stipulated by local ordinances. Safety equipment should notify passing pedestrian and road traffic that work is being done.
2. Remove the grate or lid to the manhole.
3. Without entering the vessel, look down into the chamber to inspect the inside. Make note of any irregularities. Fig.4 shows the standing water level that should be observed.
4. Without entering the vessel, use the pole with the skimmer net to remove floatables and loose debris from the components and water surface.
5. Using a sediment probe such as a Sludge Judge®, measure the depth of sediment that has collected in the sump of the vessel.
6. On the Maintenance Log (see page 9), record the date, unit location, estimated volume of floatables and gross debris removed, and the depth of sediment measured. Also note any apparent irregularities such as damaged components or blockages.
7. Securely replace the grate or lid.
8. Take down safety equipment.
9. Notify Hydro International of any irregularities noted during inspection.

Floatables and Sediment Clean Out

Floatables clean out is typically done in conjunction with sediment removal. A commercially or municipally owned sump-vac is used to remove captured sediment and floatables (Fig.4).

Floatables and loose debris can also be netted with a skimmer and pole. The access port located at the top of the manhole provides unobstructed access for a vactor hose to be lowered to the base of the sump.

Scheduling

- Floatables and sump clean out are typically conducted once a year during any season.
- Floatables and sump clean out should occur as soon as possible following a spill in the contributing drainage area.



Fig.4 Floatables are removed with a vactor hose

Recommended Equipment

- Safety Equipment (traffic cones, etc)
- Crow bar or other tool to remove grate or lid
- Pole with skimmer or net (if only floatables are being removed)
- Sediment probe (such as a Sludge Judge®)
- Vactor truck (flexible hose recommended)
- First Defense® Maintenance Log

Floatables and Sediment Clean Out Procedures

1. Set up any necessary safety equipment around the access port or grate of the First Defense® as stipulated by local ordinances. Safety equipment should notify passing pedestrian and road traffic that work is being done.
2. Remove the grate or lid to the manhole.
3. Without entering the vessel, look down into the chamber to inspect the inside. Make note of any irregularities.
4. Remove oil and floatables stored on the surface of the water with the vacator hose or with the skimmer or net
5. Using a sediment probe such as a Sludge Judge®, measure the depth of sediment that has collected in the sump of the vessel and record it in the Maintenance Log (page 9).
6. Once all floatables have been removed, drop the vacator hose to the base of the sump. Vacator out the sediment and gross debris off the sump floor
7. Retract the vacator hose from the vessel.
8. On the Maintenance Log provided by Hydro International, record the date, unit location, estimated volume of floatables and gross debris removed, and the depth of sediment measured. Also note any apparent irregularities such as damaged components, blockages, or irregularly high or low water levels.
9. Securely replace the grate or lid.

Maintenance at a Glance

Inspection	<ul style="list-style-type: none"> - Regularly during first year of installation - Every 6 months after the first year of installation
Oil and Floatables Removal	<ul style="list-style-type: none"> - Once per year, with sediment removal - Following a spill in the drainage area
Sediment Removal	<ul style="list-style-type: none"> - Once per year or as needed - Following a spill in the drainage area

NOTE: For most clean outs the entire volume of liquid does not need to be removed from the manhole. Only remove the first few inches of oils and floatables from the water surface to reduce the total volume of liquid removed during a clean out.



First Defense® Installation Log


HYDRO INTERNATIONAL REFERENCE NUMBER:	
SITE NAME:	
SITE LOCATION:	
OWNER:	CONTRACTOR:
CONTACT NAME:	CONTACT NAME:
COMPANY NAME:	COMPANY NAME:
ADDRESS:	ADDRESS:
TELEPHONE:	TELEPHONE:
FAX:	FAX:

INSTALLATION DATE: / /

MODEL SIZE (CIRCLE ONE): [3-FT] [4-FT] [5-FT] [6-FT] [7-FT] [8-FT] [10-FT]

INLET (CIRCLE ALL THAT APPLY): GRATED INLET (CATCH BASIN) INLET PIPE (FLOW THROUGH)

FIGURES



Z:\E\24154.100 WBP Croton Point Ave.\Stormwater\Figures\Figure 1 - Location Map.dwg, 7/11/2024 8:54:27 AM, cstepkoski, 1:1

PROJECT:

1 CROTON POINT

CROTON POINT AVE. & VETERANS PLAZA, VILLAGE OF CROTON-ON-HUDSON, WESTCHESTER CO., NY

DRAWING:

LOCATION MAP

PREPARED BY:



INSITE

ENGINEERING, SURVEYING & LANDSCAPE ARCHITECTURE, P.C.

3 Garrett Place • Carmel, New York 10512
Phone (845) 225-9690 • Fax (845) 225-9717
www.insite-eng.com

DATE:

6-28-24



SCALE:

1"=500'

PROJECT NO.: 24154.100


FIGURE:

FIGURE-1



SOILS LEGEND		
SOILS	DESCRIPTION	HYDROLOGICAL GROUP
Uf	Urban land	D
Ub	Udorthents, smoothed	B
UvC	Urban land-Riverhead complex	D
NRCS Soil Boundary Line		



LEGEND	
	SUBCATCHMENT
	TIME OF CONCENTRATION SHEET FLOW
	TIME OF CONCENTRATION SHALLOW CONCENTRATED FLOW
	DESIGN POINT
	SUBCATCHMENT CONTRIBUTING AREA



NO.	DATE	REVISION	BY
 ENGINEERING, SURVEYING & LANDSCAPE ARCHITECTURE, P.C. 3 Garrett Place Carmel, NY 10512 (845) 225-9690 (845) 225-9717 fax www.insite-eng.com			
PROJECT:		1 CROTON POINT	
		CROTON POINT AVE. & VETERANS PLAZA, VILLAGE OF CROTON-ON-HUDSON, WESTCHESTER CO., NY	
DRAWING:		PRE-DEVELOPMENT MAP	
PROJECT NUMBER	24154.100	PROJECT MANAGER	R.D.W.
DATE	6-28-24	DRAWN BY	C.M.S.
SCALE	1" = 50'	CHECKED BY	J.W.M.
DRAWING NO.	FIG-2	SHEET	2 / 3


ALTERATION OF THIS DOCUMENT, UNLESS UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, IS A VIOLATION OF SECTION 7209 OF ARTICLE 145 OF THE EDUCATION LAW.

Z:\E\24154.100\WP Croton Point Ave\Stormwater\Figure 2 - Pre Development Map.dwg, 7/11/2024 8:55:15 AM, cstephenski, 1:1



SOILS LEGEND		
SOILS	DESCRIPTION	HYDROLOGICAL GROUP
Uf	Urban land	D
Ub	Udorthents, smoothed	B
Uvc	Urban land-Riverhead complex	D
 NRCS Soil Boundary Line		

LEGEND	
	SUBCATCHMENT
	TIME OF CONCENTRATION SHEET FLOW
	TIME OF CONCENTRATION SHALLOW CONCENTRATED FLOW
	TIME OF CONCENTRATION PIPE FLOW
	DESIGN POINT
	SUBCATCHMENT CONTRIBUTING AREA



NO.	DATE	REVISION	BY
 INSITE ENGINEERING, SURVEYING & LANDSCAPE ARCHITECTURE, P.C.			
PROJECT: 1 CROTON POINT CROTON POINT AVE. & VETERANS PLAZA, VILLAGE OF CROTON-ON-HUDSON, WESTCHESTER CO., NY			
DRAWING: POST-DEVELOPMENT MAP			
PROJECT NUMBER	24154.100	PROJECT MANAGER	R.D.W.
DATE	6-28-24	DRAWN BY	C.M.S.
SCALE	1" = 40'	CHECKED BY	J.W.M.
DRAWING NO.	FIG-3		SHEET
			3

ALTERATION OF THIS DOCUMENT, UNLESS UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, IS A VIOLATION OF SECTION 7209 OF ARTICLE 145 OF THE EDUCATION LAW.