

Capital Project Update

DEPARTMENT OF PUBLIC WORKS

10-15-2025

Brook Street Drainage Improvement –

- Construction drawings have been developed by the engineering firm
- SEQR and LWRP have been approved
- Waiting for response from Westchester County regarding our funding request

Cleveland Drive Resurfacing –

- Federal funding approved for the resurfacing of Cleveland Drive (between Benedict and Gerstein)
- Additional roads to be resurfaced: Wood Road (Gerstein to 129), Gerstein (Wood to Cleveland), Old Post Road South (Cleveland to High School)
- Plans and specifications have been developed by the engineering firm, and currently being reviewed by NYS DOT.
- Meeting with design firm scheduled tomorrow to review NYS comments.

Walkway to Ossining –

- Material has been delivered to the site
- Village welder has been working on replacement of damaged/worn out railing
- Project completion expected by the middle of December

Farrington Road Steps –

- The replacement of the concrete staircase has been designed, and was bid in June of 2025
- All bids received were much higher than the funding budgeted for this project (\$150,000)
- This project will be re-bid during the winter of 2025/2026 with anticipated construction to take place in the spring of 2026.

2025 General Road repairs and Sidewalks –

- The 2025 resurfacing program was completed in September
- Roadways paved this year: Scenic Drive West (9A to Baltic), Lower North Highland (OPRN to Ackerman), Cleveland Drive (Benedict to Piney Point), and Penfield (Benedict to Oneida)
- Sidewalks completed so far located at the dead end of Thompson, and Whelen (near Oneida)
- Additional sidewalks being considered for installation by the end of the year

Half Moon Bay Bridge –

- The Village has hired a design firm to develop plans and specifications for the rehabilitation of the bridge
- Engineering firm has completed initial construction plans
- Since this bridge crosses the railroad track, the plans are being reviewed by Metro-North

Municipal Building Improvements –

- Bids received for HVAC improvements were higher than the funding available for this project
- DPW working with HVAC contractors to perform most sensitive areas first
- Work anticipated after the EMS addition is completed
- Concept plan for Engineering Department improvements has been developed.

Traffic Light Replacement –

- Traffic signals on South Riverside Avenue are being updated at the intersections of Croton Point Avenue and Benedict Blvd.
- Waiting for proposals for material and equipment from the vendor. Once these are received, we can start scheduling work with the electrical contractor.

OPRN Traffic Study –

- Design firm analyzing OPRN in the vicinity of Michaels Lane for traffic and pedestrian safety
- Traffic counts have been taken, and conceptual plans are being developed
- Progress meeting with the design firm has been scheduled to discuss design options and proposed schedule moving forward

Water Main Relining –

- Continuation of water infrastructure improvement project
- Complaints of brown water in the area make this the next candidate for re-lining
- Currently in design. Once in design, plans must be reviewed by Westchester County for approval

Grand Street Firehouse Upgrades –

- Proposed replacement of ceiling tiles in the Chemical Engine day-room
- Replacing the kitchen floor
- AC in the ladder day-room, the radio room and the chief's office have been updated

EMS addition at Harmon Firehouse –

- Working on finishes throughout the building. This includes installation of ceiling grid, flooring, paint, cabinets, etc.

PD Renovation –

- Bathroom in Detective Division in design (for juvenile protection)
- Gathering construction estimates for separate entrance into Detective Division (also for juvenile protection)

Washington Engine Parking –

- Retaining wall is complete. Remainder of the site work ongoing
- Asphalt binder should be installed by the end of this year
- Final pavement in the spring of 2026

Dobbs Baseball Infield Improvements –

- Awaiting the remainder of insurance documents from the contractor
- Fencing material is ordered, and we are scheduling with the fencing contractor with is work

Dobbs Playground and Basketball Court Renovation –

- Bids have been received
- Pre-construction walk-through with the contractor is scheduled for this week
- Playground equipment has been ordered. We are expecting delivery in approximately 8 weeks

Gouveia Park Improvements –

- Sewer line crossing Albany Post Road has been installed
- Architect has completed the conceptual design and is working on the construction drawings
- Site work will start after the completion of EMS addition

DPW Solar Canopy Project –

- One bid received
- The contractor has not submitted required documentation, so bids are expected to be rejected
- Project will go out to bid again

EV Chargers at Train Station –

- Contractor is reviewing the contract documents
- Village will be working with a contractor to schedule the excavation and concrete work for the conduit and EV chargers.
- Village DPW will be responsible for the restoration of the area and re-stripping the parking spots.

Food Scrap Program –

- A new shed has been delivered to the train station parking lot directly behind the salt shed
- This shed is larger than the current structure being used for this program
- Plans to expand the program

Renewable Diesel Pilot Program–

- Renewable diesel delivered to the Village fueling station on 9-23-2025
- 4 Village vehicles currently in the pilot program
- We are planning to expand the pilot program in the next two weeks
- Currently, no issues reported using the new diesel

Shoreline Resiliency and Flood Mitigation –

- Conceptual plans have been developed
- Grant writer contacting Westchester County to inquire about potential of funding

Train Station Solar Canopy Project –

- Construction is complete
- Contractor is expecting to be powered on some time in November