



# Corkscrew Traffic Signal Update

David Willems, P.E.



# Project Location





# Traffic Signal

- Corkscrew Road Turn Lanes – Complete pending final asphalt
- Corkscrew Commons Turn Lane – Completed outside right of way. Ongoing inside right of way.
- Mast Arm Foundations – Three of four complete, working out utility conflict on fourth
- Mast Arms – Delivered and in storage
- Expected Completion – April 2022



# Reverse Frontage Road

- Roadway Partially Complete
- Expected to open after traffic signal is operational



# Corkscrew Woodlands Blvd.

County will close left turn out of Corkscrew Woodlands Blvd. after traffic signal and reverse frontage road is complete





# Schedule Summary

Traffic Signal – April 2022

Estero Crossing Reverse Frontage Rd. – April 2022

Corkscrew Woodlands Blvd. – Summer 2022



# QUESTIONS?