Phone: (615) 794-4333
Pay by Phone (877) 285-3271
www.thompsons-station.gov

1110 Fountain View Blvd
P.O. Box 100
Thompson's Station, TN 37179

Regional Wastewater Treatment Plant Effluent Water Statistics

a. **Treatment Capacity & Reservations**
   1. **Current Capacity:** 1.5 M gpd
   2. **Planned Capacity:** 3.3 M gpd
   3. **Total Capacity Reserved:** 1,716,754 gpd 2.5% emergency is accounted for
b. **Wastewater Treated Last Month:15** M (Oct 26 varies month to month)
c. **Current Dripfields Capacity:** No Reserve Unless Noted
   Tollgate - 8 acres installed
   Ozzad -19 acres installed
   Hill - 20 acres installed
   Garrett Farms -7 acres installed – Operational pending JJM final programming
   Alexander - 35 acres to be installed
   West Harpeth - acres to be installed pending design – Total deeded acres 53.9
   (10,000 gpd per acre disposal capacity average depending on soils loading rate)

Heritage Commons Wastewater Treatment Plant Effluent Water Statistics

a. **Treatment Capacity & Disposal Capacity**
   1. **Capacity:** 30,000 gpd
   2. **Wastewater Treated Last Month:** 3,900 gpd (Oct 26 varies month to month)
   3. **Disposal Capacity via Spray fields:** 30,000 gpd available (5 acres with no reserve)

On-Site Wastewater System Effluent Water Statistics

a. **Littlebury Plant**
   1. **Capacity:** 30,000 gpd
   2. **Wastewater Treated Last Month:** 14,800 gpd (Oct 26 varies month to month)
   3. **Disposal Capacity via On-site Dripfields:** 3.5 acres installed 1.49 reserve

b. **Tom Anderson / Winlowe Plant**
   1. **Capacity:** 15,000 gpd
   2. **Wastewater Treated Last Month:** 0 (10,000 gpd estimated 5,000 gpd reserve)
   3. **Disposal Capacity via On-site Dripfields:** 1.87 acres installed 1.86 reserve
   Approved final plans- Town signed Sop

c. **Pleasant Creek Plant**
   1. **Capacity:** 126,000 gpd

Note: gpd is gallons per day

Phone: (615) 794-4333
Pay by Phone (877) 285-3271
www.thompsons-station.gov

1110 Fountain View Blvd
P.O. Box 100
Thompson's Station, TN 37179

2. **Wastewater Treated Last Month:** 0 (126,000 gpd with 420 lot design)
3. **Disposal Capacity via On-site Dripfields:** 11.57 acres installed 5.79 reserve
   All drip installed. Bioclere pods and Tanks set. Starting on Controls Building

Other Effluent Disposal Tracking:

a. **Reuse & TDEC NPDES Permit:** Barge Report Summer 2026 to provide strategies on both

Note: gpd is gallons per day